

Appendix B:

Construction Works Programme

Construction Activity	Start	Finish	2026		
			May	Jun	Jul
Viaduct No.1- Land based					
Piling	16-Apr-26	08-Dec-26			
Tung Chung Central Station (TCCS)					
UU Diversion Works	20-Mar-26	01-Jan-27			
Piling	18-May-26	30-Jul-26			
Sheet Piling	15-May-26	30-Jul-26			
Hoarding Modification Works	16-Apr-26	30-Jul-26			
FNO Protection	08-May-26	30-Jun-26			
Viaduct No.2- Marine based					
Predrill (Site Preparation)	21-Nov-25	07-Oct-26			
Piling	18-May-26	31-Jan-27			
Silt Curtain and Temporary Working Platform Installation	25-Mar-26	31-May-26			
Viaduct No.3- Land based					
Predrill (Site Preparation)	08-Nov-25	25-Sep-26			
Piling	09-Mar-26	09-Jan-27			
Seawall Modification					
Site Clearance (Site Preparation)	23-Feb-26	28-May-26			
Seawall Excavation (CH 250-570 & CH 2120-2400)	23-Mar-26	20-Jun-26			
Seawall Excavation (CH93-250, CH 1100-1370 & CH 2650)	21-Jun-26	31-Jul-26			
UU Protection Works (CH260 - 400)	14-Apr-26	19-May-26			
UU Protection Works (CH1100-1370 & CH2120-2220)	20-May-26	15-Jun-26			
Construction of CLP's Cable Ducts & Drawpit (CH2480-26)	16-Jun-26	31-Jul-26			