

Appendix B:

Construction Works Programme

Construction Activity	Start	Finish	2026		
			Jul	Aug	Sep
Viaduct No.1- Land based					
UU Diversion Works	1-Jun-26	1-Nov-26			
Piling	16-Apr-26	8-Jan-27			
Tung Chung Central Station (TCCS)					
UU Diversion Works	20-Mar-26	1-Jan-27			
Bored Piling	27-May-26	31-Jan-27			
Sheet Piling	15-May-26	31-Aug-26			
Hoarding Modification Works	16-Apr-26	15-Jul-26			
Viaduct No.2- Marine based & Land based					
Predrill for P11 (Site Preparation)	21-Nov-25	7-Oct-26			
Piling	18-May-26	28-Feb-27			
Silt Curtain and Temporary Working Platform Installation	25-Mar-26	31-Jul-26			
ELS and Pile Cap Construction	27-Jul-26	27-Oct-26			
Viaduct No.3- Land based					
Predrill for P19-P20 (Site Preparation)	8-Nov-25	1-Aug-26			
Piling	6-Jul-26	9-Jan-27			
UU Diversion Works	20-Mar-26	31-Oct-26			
Seawall Modification					
Seawall Excavation (CH93-155)	22-Jun-26	10-Aug-26			
Construction of L-shape Retaining Wall (CH93 - 155)	10-Aug-26	15-Oct-26			
Construction of Base Slabs of Seawall Blocks (CH400 - 610 & CH1470 - 1750)	15-Aug-26	31-Oct-26			
UU Protection Works (CH1100 - 1370)	16-Jun-26	15-Aug-26			
UU Protection Works (CH740 - 1100)	10-Aug-26	15-Sep-26			
Seawall Excavation (CH740 -1370)	15-Aug-26	31-Oct-26			
Construction of CLP's Cable Ducts & Drawpit (CH2480-2670)	16-Jun-26	31-Aug-26			