

Appendix B:

Construction Works Programme

Construction Activity	Start	Finish	2026		
			Aug	Sep	Oct
Viaduct No.1- Land based					
UU Diversion Works	1-Jun-26	1-Nov-26			
Piling	16-Apr-26	8-Jan-27			
Tung Chung Central Station (TCCS)					
UU Diversion Works	20-Mar-26	1-Jan-27			
Piling	27-May-26	31-Jan-27			
Viaduct No.2- Marine based					
Predrill for P11 (Site Preparation)	21-Nov-25	7-Oct-26			
Piling	18-May-26	28-Feb-27			
Silt Curtain and Temporary Working Platform Installation (P9)	28-Sep-26	30-Nov-26			
Geotextile laying and Silt Curtain deployment(P11)	23-Jul-26	8-Aug-26			
Rockfilling Construction(P11)	10-Aug-26	21-Aug-26			
ELS and Pile Cap Construction	27-Jul-26	31-Dec-26			
Viaduct No.3- Land based					
Predrill for P19-P20 (Site Preparation)	8-Nov-25	1-Aug-26			
Piling	1-Aug-26	25-Jan-27			
UU Diversion Works	20-Mar-26	31-Oct-26			
Seawall Modification					
Construction of L-shape Retaining Wall (CH+93 - CH+165)	10-Aug-26	6-Sep-26			
Seawall Excavation of CH+740 - CH+1100	14-Sep-26	10-Oct-26			
UU Protection Works (CH+740 - CH+1100)	10-Aug-26	17-Sep-26			
Construction of Seawall Box Structure (CH+400 - CH+535)	15-Aug-26	16-Oct-26			
Construction of Seawall Box Structure (CH+1463 - CH+1904)	14-Sep-26	10-Dec-26			
Seawall Excavation (CH+740 - CH+1100)	16-Sep-26	16-Oct-26			
Construction of CLP's Cable Ducts & Drawpit (CH+2480 - CH+2670)	1-Aug-26	30-Nov-26			