

B. Construction Works Programme

Construction Activity	Start	Finish	2025	2026	
			Dec	Jan	Feb
Viaduct No.1- Land based					
Predrill (Site Preparation)	29-Nov-25	14-Mar-26			
Tree Felling (Site Preparation)	12-Jan-26	19-Jan-26			
Piling	13-Jan-26	28-Feb-26			
Tung Chung Central Station (TCCS)					
Predrill (Site Preparation)	8-Dec-25	25-Feb-26			
Piling	21-Feb-26	13-Mar-26			
Viaduct No.2- Marine based					
Predrill (Site Preparation)	21-Nov-25	13-Jan-26			
Piling	20-Feb-26	4-Jun-26			
Viaduct No.3- Land based					
Predrill (Site Preparation)	8-Nov-25	13-Apr-26			
Seawall Modification					
Site Clearance (Site Preparation)	23-Feb-26	11-Apr-26			