

Appendix B

Construction Works Programme

Construction Activity	Start	Finish	2026		
			Feb	Mar	Apr
Viaduct No.1- Land based					
Predrill (Site Preparation)	29-Nov-25	18-Apr-26	████████████████████		
Piling	25-Mar-26	24-Aug-26		████████	████████
Tung Chung Central Station (TCCS)					
Predrill (Site Preparation)	8-Dec-25	16-Apr-26	████████████████████		
Viaduct No.2- Marine based					
Predrill (Site Preparation)	21-Nov-25	2-Jun-26	████████████████████		
Piling (Bridge Pier 12 - Land Pile)	25-Feb-26	28-May-26	████████	████████	████████
Silt Curtain and Temporary Working Platform Installation	23-Mar-26	10-Apr-26		████████	
Viaduct No.3- Land based					
Predrill (Site Preparation)	8-Nov-25	25-Sep-26	████████████████████		
Seawall Modification					
Site Clearance (Site Preparation)	23-Feb-26	28-May-26	████████	████████	████████
Trial Pit Excavation	9-Mar-26	21-Mar-26		████████	
Seawall Excavation (CH 430-530 & CH 1630-1770)	23-Mar-26	30-Apr-26		████████	████████
UU Protection Works (CH 2050-2120)	18-Mar-26	30-Apr-26		████████	████████