

# **Appendix B:**

# **Construction Works Programme**

Construction Activity	Start	Finish	2026		
			Mar	Apr	May
Viaduct No.1- Land based					
Predrill (Site Preparation)	29-Nov-25	18-Apr-26	■		
Piling	8-Apr-26	8-Dec-26		■	
Tung Chung Central Station (TCCS)					
Predrill (Site Preparation)	8-Dec-25	20-Mar-26	■		
UU Diversion Works	20-Mar-26	31-May-26	■		
Piling	18-May-26	30-Jun-26			■
Sheet Piling	15-May-26	5-Jun-26			■
Hoarding Modification Works	16-Apr-26	8-May-26		■	
FNO Protection	8-May-26	31-May-26			■
Viaduct No.2- Marine based					
Predrill (Site Preparation)	21-Nov-25	2-Jun-26	■		
Piling (Bridge Pier 12 - Land Pile)	25-Feb-26	28-May-26	■		
Silt Curtain and Temporary Working Platform Installation	25-Mar-26	31-May-26	■		
Viaduct No.3- Land based					
Predrill (Site Preparation)	8-Nov-25	25-Sep-26	■		
Piling	9-Mar-26	31-Dec-26	■		
Seawall Modification					
Site Clearance (Site Preparation)	23-Feb-26	28-May-26	■		
Trial Pit Excavation	9-Mar-26	21-Mar-26	■		
Seawall Excavation (CH 590-990)	23-Mar-26	9-Jun-26	■		
Seawall Excavation (CH 1430-1950)	25-Mar-26	9-Jun-26	■		
UU Protection Works (CH 740-1100)	8-Apr-26	31-May-26		■	
UU Protection Works (CH 2050-2120)	13-Apr-26	31-May-26		■	