APPENDIX D
SILT CURTAIN INSPECTION CHECKLISTS

香港國際機場 HONG KONG INTERNATIONAL AIRPORT

Daily Visual Inspection Checklist for Silt Curtain

Contract No.: _____

Date: _____

Time: _____

Weather: _____

Inspection Items	Results	If Unsatisfactory, provide details on the following				
		Affected Section(s) / Location(s)	Description of Unsatisfactory Item	Proposed Action	Date of Completion of Action	Confirmed / Completed by (Name and Signature)
Geotextile						
Curtain remains intact and without gap	□ Satisfactory □ Unsatisfactory					
Curtain in upright position	□ Satisfactory □ Unsatisfactory					
Curtain has no loose / flapping parts	□ Satisfactory □ Unsatisfactory					
No floating refuse trapped by the silt curtain	□ Satisfactory □ Unsatisfactory					
No sediment plume dispersed through the silt curtain	□ Satisfactory □ Unsatisfactory					
Ancillary Components						
Floaters are intact and not submerged	□ Satisfactory □ Unsatisfactory					
Marker buoys / lights are in correct positions and undamaged	□ Satisfactory □ Unsatisfactory					
No parts are detached from the silt curtain system	□ Satisfactory □ Unsatisfactory					

Checked By (Name & Signature): _____

香港 國際機場 HONG KONG INTERNATIONAL AIRPORT

Diver Inspection Checklist for Silt Curtain

Contract No.: _____

Date: _____

Time: _____

Weather: _____

Inspection Items	Results	If Unsatisfactory, provide details on the following				
		Affected Section(s) / Location(s)	Description of Unsatisfactory Item	Proposed Action	Date of Completion of Action	Confirmed / Completed by (Name and Signature)
Geotextile						
Curtain remains intact and without gap	□ Satisfactory □ Unsatisfactory					
Curtain in upright position	□ Satisfactory □ Unsatisfactory					
Curtain has no loose / flapping parts	□ Satisfactory □ Unsatisfactory					
Curtain is securely attached at joints	□ Satisfactory □ Unsatisfactory					
Curtain fittings (e.g. chains, bands, plates, joint connectors etc.) are intact and in position	□ Satisfactory □ Unsatisfactory					
Curtain extends to seabed level during low tide	□ Satisfactory □ Unsatisfactory					
Curtain hem is not weighted down by sediment deposition	□ Satisfactory □ Unsatisfactory					
Ancillary Components						
No parts are detached from the silt curtain system	□ Satisfactory □ Unsatisfactory					

Checked By (Name & Signature): _____